

## DAILY CONSTRUCTION REPORT

**Project:** Pond 7/8 Berm West 16 - 007  
**Location:** Gallup Refinery  
**Owner/Client:** Western Refining Inc.

**Date:** Thursday, March 10, 2016  
**Primary Activity:** Material Placement  
**Completed by:** Eric Lundborg

<b>Rainfall:</b>	.0"	<b>Weather &amp; Temp:</b>	AM: 40 Degrees; sunny	PM: 50 Degrees; sunny		
On-Site PERSONNEL/VISITORS		Material Placed	Volume (cyd)	Onsite Equipment:		
<b>Axis:</b>	Eric Lundborg	<b>From: Borrow Site To: Berm</b>	165	Equipment	Type	Onsite/Used
<b>Bonaguidi:</b>	Mike Shain			Scrapper	Cat 623	Onsite
<b>Bonaguidi:</b>				Grader		Used
<b>Bonaguidi:</b>				Loader	Deere 644J	Used
<b>Bonaguidi:</b>				Roller	Sheepsfoot	Used
<b>Bonaguidi:</b>		<b>Total From Borrow Source</b>	270	Excavator	Doosan	Onsite
<b>Bonaguidi:</b>				Water Truck		Onsite
<b>Western:</b>	Ed Riege	<b>Total Volume</b>	270	Truck		Used
				Dozer		Used
		<b>Percent Complete*</b>	2%			

**SUMMARY OF WORK PERFORMED/IN PROGRESS:**

Continue placement of material at the base of the berm beginning in the North of the planned improvements. Blade material and compact. Water added in the borrow pit. (9:30-12:00)

**MEETINGS HELD / SAFETY ISSUES (Tailgate/Weekly):**

---

**UPCOMING WORK:**

Place material on the base followed by a geotextile.

**SUBMITTALS/TRANSMITTALS RECEIVED AND/OR SENT:**

---

**PHOTOGRAPHS/ATTACHMENTS (Submittals; Field QC/QA Reports):**

---