

DAILY CONSTRUCTION REPORT

Project: Pond 7/8 Berm West 16 - 007 **Date:** Friday, March 18, 2016
Location: Gallup Refinery **Primary Activity:** Material Placement
Owner/Client: Western Refining Inc. **Completed by:** Dylan Davis

Rainfall:	.0"	Weather & Temp:	AM: 40 Degrees; sunny	PM: 70 Degrees; sunny		
On-Site PERSONNEL/VISITORS		Material Placed	Volume (cyd)	Onsite Equipment:		
Axis:	Dylan Davis	From: Borrow Site To: Berm	345	Equipment	Type	Onsite/Used
Bonaguidi:	Mike Shain			Scraper	Cat 623	Onsite
Bonaguidi:	Jose Mendoza	Total From Borrow Source	2280	Grader		Onsite
Bonaguidi:	Virgil			Loader	Deere 644J	Used
Bonaguidi:	Jerome			Roller	Sheepsfoot	Used
Bonaguidi:	Jeremy			Excavator	Doosan	Used
Bonaguidi:				Water Truck		Used
Western:				Total Volume	2280	Truck
		Percent Complete*	15%	Dozer		Used
				Water Standpipe		Used

SUMMARY OF WORK PERFORMED/IN PROGRESS:

Completed placement of soil over the third mat. Lift application before applying 4th geotextile mat. Compaction and continued lift application preceding 4th geotextile mat. (8:15-12:00, 1:20-4:42)

MEETINGS HELD / SAFETY ISSUES (Tailgate/Weekly):

Spoke briefly with Dan Bonaguidi regarding the fence issue and was told they were still waiting to hear from the necessary authorities in regards to fence removal.

UPCOMING WORK:

Place material on the base followed by a geotextile.

SUBMITTALS/TRANSMITTALS RECEIVED AND/OR SENT:

PHOTOGRAPHS/ATTACHMENTS (Submittals; Field QC/QA Reports):