

DAILY CONSTRUCTION REPORT

Project: Pond 7/8 Berm West 16 - 007	Date: Tuesday, March 22, 2016
Location: Gallup Refinery	Primary Activity: Material Placement
Owner/Client: Western Refining Inc.	Completed by: Dylan Davis

Rainfall: .0"	Weather & Temp:	AM: 40 Degrees; sunny	PM: 65 Degrees; sunny, extremely windy			
On-Site PERSONNEL/VISITORS		Material Placed	Volume (cyd)	Onsite Equipment:		
				Equipment	Type	Onsite/Used
Axis:	Dylan Davis	From: Borrow Site To: Berm	420	Scraper	Cat 623	Onsite
Bonaguidi:	Mike Shain			Grader		Onsite
Bonaguidi:	Jose Mendoza	Total From Borrow Source	3000	Loader	Deere 644J	Used
Bonaguidi:	Virgil			Roller	Sheepsfoot	Onsite - INOP
Bonaguidi:	Dean			Excavator	Doosan	Used
Bonaguidi:				Water Truck		Used
Western:				Truck		Used
				Dozer		Used
		Percent Complete*	20%	Water Standpipe		Used

SUMMARY OF WORK PERFORMED/IN PROGRESS:

Lift application before applying 4th geotextile mat down to end of west berm. Roller is inoperative still so crew moved back to the north portion of the berm and started applying lift over the previously applied and compacted lift. Waiting on starter to be returned from repair for roller. Lift applied to compacted soil overlying first through third geotextile mats. (8:30-11:42, 1:20-4:15)

MEETINGS HELD / SAFETY ISSUES (Tailgate/Weekly):

Again, spoke briefly with Dan Bonaguidi regarding the fence issue and was told they were still waiting to hear from the necessary authorities in regards to fence removal. Roller appears to have a starting issue and is inoperative. No timetable as to when it will be running again.

UPCOMING WORK:

SUBMITTALS/TRANSMITTALS RECEIVED AND/OR SENT:

PHOTOGRAPHS/ATTACHMENTS (Submittals; Field QC/QA Reports):