

DAILY CONSTRUCTION REPORT

Project: Pond 7/8 Berm West 16 - 007	Date: Thursday, March 31, 2016
Location: Gallup Refinery	Primary Activity: Material Placement
Owner/Client: Western Refining Inc.	Completed by: Eric Lundborg

Rainfall: .0"	Weather & Temp:	AM: 40 Degrees; sunny	PM: 55 Degrees; sunny, moderately windy			
On-Site PERSONNEL/VISITORS		Material Placed	Volume (cyd)	Onsite Equipment:		
				Equipment	Type	Onsite/Used
Axis:	Dylan Davis	From: Borrow Site To: Berm	390	Scraper	Cat 623	Onsite
Bonaguidi:	Mike Shain (partial)			Grader		
Bonaguidi:	Jose Mendoza	Total From Borrow Source	5475	Loader	Deere 644J	Used
Bonaguidi:	Virgil			Roller	Sheepsfoot	Used
Bonaguidi:	Dean			Excavator	Doosan	Used
Bonaguidi:				Water Truck		Used
Western:				Truck	2 used	Used
				Dozer		Used
		Percent Complete*	37%	Water Standpipe		Used

SUMMARY OF WORK PERFORMED/IN PROGRESS:
 Moisture conditioned and rolled entire second lift. Began placement at the standpipes and continuing to the South. (8:00-12:00-1:30-5:00)

MEETINGS HELD / SAFETY ISSUES (Tailgate/Weekly):

UPCOMING WORK:

SUBMITTALS/TRANSMITTALS RECEIVED AND/OR SENT:

PHOTOGRAPHS/ATTACHMENTS (Submittals; Field QC/QA Reports):
