

**DAILY CONSTRUCTION REPORT**

**Project:** Pond 7/8 Berm West 16 - 007                      **Date:** Wednesday, June 15, 2016  
**Location:** Gallup Refinery                                      **Primary Activity:** Material Placement South Berm  
**Owner/Client:** Western Refining Inc.                      **Completed by:** Eric Lundborg

<b>Rainfall:</b> .0"	<b>Weather &amp; Temp:</b>	<b>AM: 60 Degrees; sunny</b>	<b>PM: 95 Degrees; sunny, cloudy end of day</b>
<b>On-Site PERSONNEL/VISITORS</b>		<b>Material Placed</b>	<b>Volume (cyd)</b>
<b>Axis:</b> Eric Lundborg		<b>From: Borrow Site</b>	
<b>GeoMat:</b> Kenny Turner		<b>To: West Berm</b>	550
<b>Adobe:</b> Ben Lee		<b>Total From Borrow Source</b>	16360
<b>Adobe:</b> Jacob Johnson			
<b>Adobe:</b> Grader		<b>Total Volume on South</b>	865
<b>Adobe:</b> Water Truck			
<b>Adobe:</b> Scraper		<b>Total Volume on West</b>	15495
<b>Adobe:</b> Scraper			
<b>Adobe:</b> Roller		<b>Percent Complete*</b>	103%
<b>Adobe:</b> Johnny			
<b>Western:</b> Ed Riege			

<b>Onsite Equipment:</b>		
<b>Equipment</b>	<b>Type</b>	<b>Onsite/Used</b>
Scraper	Cat 623	Onsite
Scraper	Cat 613	Onsite
Dozer	D6r	Onsite
Roller	Sheepsfoot	Onsite
Tractor	Doosan	Onsite
Water Truck		Onsite
Grader		Onsite
Water Truck		Onsite

**SUMMARY OF WORK PERFORMED/IN PROGRESS:**  
Hauling material from the borrow area placing two lifts on southern half of west berm. This completed the majority of the placement on the west side. After the survey arrives on site to establish the crest elevation at 6882.5 ft, the final partial lift will be placed to get the berm to the final elevation. Contractor began cutting the slopes to the estimated final slope. The geotextile was brought on site and the plans for the slope were discussed. (7:00-5:00)

**MEETINGS HELD / SAFETY ISSUES (Tailgate/Weekly):**

---

**UPCOMING WORK:**

---

**SUBMITTALS/TRANSMITTALS RECEIVED AND/OR SENT:**  
Nuclear Gauge Results: 97.7 and 21.2%; 102.1 and 20.3%

**PHOTOGRAPHS/ATTACHMENTS (Submittals; Field QC/QA Reports):**

---