

DAILY CONSTRUCTION REPORT - PHASE II CMI

Project: Phase II CMI E08 - 104
 Location: Yorktown Refinery
 Owner/Client: Western Refining Yorktown Inc.

Date: Tuesday, July 06, 2010
 Sequential Day #: NA
 Completed by: Deborah Coakley

Rainfall:	0.0"	Weather & Temp:	Sunny; 85					Sunny; 90										Work Area							
			500	600	700	800	900	1000	1100	1200	1300	1400	1500	1600	1700	1800	1900		2000	2100					
<i>ON-SITE</i>																									
<i>Personnel/Equipment/Subcont</i>																									
Western:	Alvin Ward																								Trailer
Opal Group:	Deborah Coakley																								Trailer
Opal Group:	Eric Lundborg																								Trailer
Envirocon:	Jay McClellan (Eng)																								Trailer
Envirocon:	Larry Johnson (PM)																								Trailer
Envirocon:	Bert Sparks (Sup)																								Trailer
Envirocon:	Reggie Lee (H&S)																								Trailer
Western:	Tim Seibel																								Trailer
Western:	Harold Johnson																								Trailer
MATERIALS DELIVERED		CYDS TO CAMU WEST					GROUND/SURFACE WATER DISCHARGE																		
From	Amount	From	CYDS		Gallons	From	To																		

SUMMARY OF WORK PERFORMED/IN PROGRESS:
 Envirocon completing a more detailed (crew specific) construction schedule; Envirocon vendor (Philips) delivered Double containment fuel tank; Will fill tank with fuel once it has been placed and anchored. Likely to be laydown area (former SWMU 5 South). Western removed section of 20 inch backwash pipe (WWTP-60-20") which extended over north end of FBP. Will remove remaining sections when Envirocon begins grading activities of FBP berms prior to pilot scale test. Envirocon and Opal to meet Thurs 7/8/10 to finalize Construction Daily Report Form; Will begin posting final format of Construction Daily reports Monday 7/12/10

MEETINGS HELD / SAFETY ISSUES (Tailgate/Weekly):
 Meeting with A Ward, T Seibel, Harold Johnson of Western, Opal and Envirocon regarding upcoming activities, meeting times and locations, work permits, and JSAs. H&S meetings at 7 am daily starting Thurs 7/8/10; Weekly meetings will be held at 11 am on Wed starting 7/14/10; Larry anticipates publishing detailed construction schedule by early next week

AIR MONITORING & SOIL TESTING (Analytical and Physical):
 Set and place air sampling pumps at each station; will start sampling one week before intrusive activities; Presently, looks like intrusive scheduled to begin July 19th (clearing CAMU West).

OUT OF SCOPE WORK/SCHEDULE IMPACTS:

UPCOMING WORK and/or 2 WEEK LOOK AHEAD:
 Envirocon labor/operator crews and surveyors (DAA) will complete refinery safety training tomorrow (July 7th); SkidSteer due to arrive tomorrow; some brush clearing and surveying to start at SWMU 6 area for access road
PHOTOGRAPHS/ATTACHMENTS (Submittals; Field QC/QA Reports):