

DAILY CONSTRUCTION REPORT - PHASE II CMI

Project: Phase II CMI **E08 - 104**
Location: Yorktown Refinery
Owner/Client: Western Refining Yorktown Inc.

Date: Tuesday, July 13, 2010
Activity/Seq Day#: Mobilization /Clearing
Completed by: J. McClellan / D. Coakley

Rainfall:	0.0"	Weather & Temp:	AM: 80 degrees; Sunny	Noon: 90 degrees; Sunny		
On-Site PERSONNEL/VISITORS		Work Area	On-Site SUBCONTRACTORS		Work Area	On-Site EQUIPMENT
Western:	Tim Seibel	Trailer	DAA Surveyors		SWMU 5/6/7	Skidsteer with mower
Western:	Alvin Ward	Trailer				JD-650 Dozer
Western:						Ride-on trencher
Opal:	Debbie Coakley	Trailer				4K Gal Water Truck
Opal:	Eric Lundborg	Trailer				D-6LGP (staged)
Envirocon:	Larry Johnston (PM)	Trailer				Wheel Loader
Envirocon:	Reggie Lee (H&S)	Trailer				330 Excavator
Envirocon:	Jay McClellan (QC)	Trailer				Smooth Drum Roller (staged)
Envirocon:	Bert Sparks (Sup)	SWMU6/5				
Envirocon:	Harry Foreman	Trailer				
Envirocon:	Travis Parker	Trailer				
Envirocon:	Attached Crew List					
MATERIALS DELIVERED TO SITE			CAMU WASTE PLACEMENT		WATER MANAGEMENT	
Vendor	Quantity	Location	Origin	#Trucks/Quantity	Origin	Discharge Location
Vulcan VA#1	386.65	Temp Access Rd SWMU 6				

SUMMARY OF WORK PERFORMED/IN PROGRESS:

Continue clearing SWMU 6 and SWMU 5N; Receive and complete Aggregate layer at Temp access rd in SWMU 6; Laydown geo-fabric for temporary access rd N of CAMU East. Begin to layout location for silt fence at SWMU 6; Receive equipment 330 Excavator and Smooth Drum Roller. Harry Foreman and Travis Parker from Envirocon arrive onsite; A. Ward request Envirocon to complete some dust control measures at Temp Access Rd in SWMU 6 due to Aggregate laydown; Envirocon first submittal of RFI 001 and RFI 002 to discuss at weekly meeting tomorrow; Envirocon to submit SWMU 6 actual fence location in SWMU 6 based on DAA survey data; DAC request Envirocon to add marketing area pavement/driveway to haul rd video since fill trucks using this entrance; DAC requests DAA to provide final coordinates for all wells found in SWMU 6 during clearing; DAC will submit information request to IES regarding abandonment activities including SWMU 6 Investigation well points. DAC to gauge depths to wells found in SWMU 6 tomorrow AM.

MEETINGS HELD / SAFETY ISSUES (Tailgate/Weekly):

Tailgate H&S meeting at 0700 with A. Ward, H. Johnson; D Coakley, E Lundborg and Envirocon Crew; Meeting ended with H&S minute Re: Chainsaw safety

AIR MONITORING & SOIL TESTING (Analytical and Physical):

Continue daily Background air sampling (day 6 of 7); Will complete 7 consecutive days rather than 6 in the event Sunday will be used as a typical construction day during Phase II CMI activities

UPCOMING WORK and/or 2 WEEK LOOK AHEAD:

Lay gravel rd base at access rd N of CAMU East. Complete background air sampling and start "Initial Intrusive" air sampling upon start up of CAMU W prep/grading work; Will discuss/review schedule update during weekly meeting;

PHOTOGRAPHS/ATTACHMENTS (Submittals; Field QC/QA Reports):

Envirocon onsite crew status

**Envirocon Operator/Labor Crew Status as of
7/13/10**

Western Yorktown Refinery Phase II CMI

Position	Name	On Site	Location
Laborer	Buquor, Adam	Y	SWMU 6
Operator	Emerson, Gerald	Y	Office
Project Director	Foreman, Harry	Y	Trailer
Laborer	Griffin, Matthew	Y	SWMU 5
Field Engineer	William Waterhouse	Y	Trailer
Operator	Hall, Robert	Y	SWMU 5
Operator	Houseright, Kelly	Y	SWMU 6
Laborer	Huggett, Crystal	Y	SWMU 6
Laborer	Inabinet, Timothy	Y	SWMU 6
Laborer	Jeffer, Christopher	Y	SWMU 6
Project Manager	Johnston, Larry	Y	Office
Truck Driver	Larkin, Travis		
Operator	Lawson, Robert	Y	SWMU 6
Operator	Leager, Robert	Y	SWMU 6
H&S Sup	Lee, Reggie	Y	SWMU 6
Field Engineer	McClellan, Johnathan	Y	Office
Operator	Miller, Jeffery		
Dredge Oper	Moreau, Chris	Y	SWMU 6
Operator	Pangborn, Jacob	Y	SWMU 5
Estimator	Parker, Travis	Y	Trailer
Operator	Payne, Bret	Y	SWMU 6
Superintendent	Sparks, Bert	Y	SWMU 6
Operator	Stephans, Duval		
Operator	Sust, Nicholas	Y	Office
Operator	Taylor, William		
H&S	Vanbebber, Dave	Y	Office
Operator	Wright, Howard Franklin		