

DAILY CONSTRUCTION REPORT - PHASE II CMI

Project: Phase II CMI E08 - 104
Location: Yorktown Refinery
Owner/Client: Western Refining Yorktown Inc.

Date: Thursday, July 15, 2010
Activity/Seq Day#: Mobilization /Clearing
Completed by: J. McClellan / D. Coakley

Rainfall:	0.0"	Weather & Temp:	AM: 80 degrees; Sunny	Noon: 95 degrees; Sunny		
<i>On-Site PERSONNEL/VISITORS</i>		Work Area	<i>On-Site SUBCONTRACTORS</i>		Work Area	<i>On-Site EQUIPMENT</i>
Western:	Tim Seibel	All	DAA Surveyors (J Blodgette, Chris)		SWMU 6; CAMU W	Skidsteer with mower
Western:	Alvin Ward	All				JD-650 Dozer
Western:						Ride-on trencher
Opal:	Debbie Coakley	All				4K Gal Water Truck
Opal:	Eric Lundborg	All				D-6LGP
Envirocon:	Larry Johnston (PM)	Trailer				Wheel Loader
Envirocon:	Reggie Lee (H&S)	Trailer				330 Excavator
Envirocon:	Jay McClellan (QC)	All				Smooth Drum Roller
Envirocon:	Bert Sparks (Sup)	All				D6-K
Envirocon:	Attached crew list					Skidsteer with mower
						330 Excavator
						Laydown
MATERIALS DELIVERED TO SITE			CAMU WASTE PLACEMENT		WATER MANAGEMENT	
Vendor	Quantity	Location	Origin	#Trucks/Quantity	Origin	Discharge Location

SUMMARY OF WORK PERFORMED/IN PROGRESS:

Ceased all clearing work in SWMU 6 until existing ESCP has been updated to include SWMU 6 and BCP. Called Mr. Daniels of York County to notify him about amending the approved ESCP to include additional areas. He informed us to submit ammdment with all drawings including additional areas. Continued to install silt fence at SWMU 6; demarcate designated excavation areas in SWMU 6 and SWMU 5 N, Began mowing CAMU West, Survey and mark "lost/not found" wells in CAMU West; Used water truck for dust control; 2nd 330 Trackhoe delivered to site

MEETINGS HELD / SAFETY ISSUES (Tailgate/Weekly):

Tailgate H&S meeting at 0700 with A. Ward, H. Johnson; D Coakley, E Lundborg and Envirocon Crew; Meeting ended with H&S minute Re: Cell phones/driving

AIR MONITORING & SOIL TESTING (Analytical and Physical):

Began first day of Intrusive PAMP air sampling and monitoring activities

UPCOMING WORK and/or 2 WEEK LOOK AHEAD:

Inspect and remove equipment from SWMU 6, Survey/flag "lost/not found" in BCP and SWMU 5 N, Clear/survey CAMU west; Continue intrusive air sampling for PAMP; Install temp eros/sed controls; grade/compact CAMU West; install access/egress ramps

PHOTOGRAPHS/ATTACHMENTS (Submittals; Field QC/QA Reports):

Envirocon onsite crew status

Envirocon Operator/Labor Crew Status as of 7/15/10

Western Yorktown Refinery Phase II CMI

Position	Name	On Site	Location
Laborer	Buquor, Adam	Y	5/6/CW
Operator	Emerson, Gerald	Y	5/6/CW
Project Director	Foreman, Harry		
Laborer	Griffin, Matthew	Y	5/6/CW
Field Engineer	William Waterhouse	Y	Trailer
Operator	Hall, Robert	Y	5/6/CW
Operator	Houseright, Kelly	Y	5/6/CW
Laborer	Huggett, Crystal	Y	5/6/CW
Laborer	Inabinet, Timothy	Y	5/6/CW
Laborer	Jeffer, Christopher	Y	5/6/CW
Project Manager	Johnston, Larry	Y	Trailer
Truck Driver	Larkin, Travis		
Operator	Lawson, Robert	Y	5/6/CW
Operator	Leager, Robert	Y	5/6/CW
H&S Sup	Lee, Reggie	Y	5/6/CW
Field Engineer	McClellan, Johnathan	Y	Trailer
Operator	Miller, Jeffery		
Dredge Oper	Moreau, Chris	Y	5/6/CW
Operator	Pangborn, Jacob	Y	5/6/CW
Estimator	Parker, Travis	Y	Trailer
Operator	Payne, Bret	Y	5/6/CW
Superintendent	Sparks, Bert	Y	5/6/CW
Operator	Stephans, Duval		
Operator	Sust, Nicholas	Y	Trailer
Operator	Taylor, William		
H&S	Vanbebber, Dave	Y	Trailer
Operator	Wright, Howard Franklin		