

DAILY CONSTRUCTION REPORT - PHASE II CMI

Project: Phase II CMI E08 - 104
Location: Yorktown Refinery
Owner/Client: Western Refining Yorktown Inc.

Date: Saturday, July 31, 2010
Activity/Seq Day#: Clearing/Survey/CAMU Prep
Completed by: B. Sparks / D. Coakley

Rainfall:	0.00	Weather & Temp:	AM: 75 degrees; Sunny	Noon: 85 degrees; Sunny		
<i>On-Site PERSONNEL/VISITORS</i>		<i>Work Area</i>	<i>On-Site SUBCONTRACTORS</i>		<i>Work Area</i>	
Western:					<i>Bobcat Skidsteer</i>	
Western:	Alvin Ward	All			<i>JD-650 Dozer</i>	
Western:					<i>Envirocon 4K Gal Water Truck</i>	
Opal:	Debbie Coakley	All			<i>CAT D-6LGP</i>	
Opal:	Eric Lundborg	All			<i>CASE Wheel Loader</i>	
Envirocon:					<i>Komatsu 330 Excavator</i>	
Envirocon:	Reggie Lee (H&S)	All			<i>Smooth Drum Roller</i>	
Envirocon:	Jay McClellan	All			<i>CAT D6-K</i>	
Envirocon:	Bert Sparks (Sup)	All			<i>CAT 330 Excavator</i>	
Envirocon:	Attached crew list				<i>Envirocon Lube Truck</i>	
					<i>CAT 725 Articulating Truck</i>	
MATERIALS DELIVERED TO SITE			CAMU WASTE PLACEMENT		WATER MANAGEMENT	
Vendor	Quantity	Location	Origin	#Trucks/Quantity	Origin	Discharge Location

SUMMARY OF WORK PERFORMED/IN PROGRESS:

Continued preparation of CAMU West and TSWRB; Began cutting/shaping north berm; Continued clearing activities in SWMU 2; Continued demarcating CAMU West

MEETINGS HELD / SAFETY ISSUES (Tailgate/Weekly):

Tailgate H&S meeting at 0700 with A. Ward, D Coakley, E Lundborg and Envirocon Crew; Meeting ended with H&S minute RE: Short day, don't hurry

AIR MONITORING & SOIL TESTING (Analytical and Physical):

Day 13 of of Intrusive PAMP air sampling and monitoring activities;

UPCOMING WORK:

Continue to prepare CAMU west; Continue intrusive air sampling for PAMP; Finish TSWRB; Begin construction of CAMU West berms;

PHOTOGRAPHS/ATTACHMENTS (Submittals; Field QC/QA Reports):

Envirocon onsite crew status

Envirocon Operator/Labor Crew Status as of 7/31/10

Western Yorktown Refinery Phase II CMI

Position	Name	On Site
Laborer	Buquor, Adam	Y
Operator	Emerson, Gerald	
Project Director	Foreman, Harry	
Laborer	Griffin, Matthew	
Field Engineer	William Waterhouse	
Operator	Hall, Robert	Y
Operator	Houseright, Kelly	Y
Laborer	Huggett, Crystal	Y
Laborer	Inabinet, Timothy	Y
Project Manager	Johnston, Larry	
Truck Driver	Larkin, Travis	Y
Operator	Lawson, Robert	Y
Operator	Leager, Robert	Y
H&S Sup	Lee, Reggie	Y
Field Engineer	McClellen, Johnathan	Y
Operator	Miller, Jeffery	
Dredge Oper	Moreau, Chris	Y
Operator	Pangborn, Jacob	
Estimator	Parker, Travis	
Operator	Payne, Bret	Y
Superintendent	Sparks, Bert	Y
Operator	Stephans, Duval	
Operator	Sust, Nicholas	Y
Operator	Taylor, William	
H&S	Vanbebber, Dave	
Operator	Wright, Howard Franklin	