

DAILY CONSTRUCTION REPORT

Project: Pond 7/8 Berm 15 - 007
Location: Gallup Refinery
Owner/Client: Western Refining Inc.

Date: Tuesday, May 26, 2015
Primary Activity: Placement
Completed by: Eric Lundborg

Rainfall:	.0"	Weather & Temp:	AM: 50 Degrees; overcast	PM: 70 Degrees; overcast		
On-Site PERSONNEL/VISITORS		Material Placed	Volume (cyd)	Onsite Equipment:		
Axis:	Eric Lundborg	From: Borrow Site	667	Equipment	Type	Onsite/Used
Bonaguidi:		To: Berm		Scraper	Cat 623	Used
Bonaguidi:	Mike Shain	From: Pond 6 Ramp	138	Grader		Used
Bonaguidi:		To: Berm		Loader	Deere 644J	Used
Bonaguidi:	Jerome Hoston			Roller	Sheepsfoot	Used
Bonaguidi:	Jose Mendoza(AM)			Excavator	Doosan	Used
		Total From Borrow Source	828			
		Total Volume	1016			

SUMMARY OF WORK PERFORMED/IN PROGRESS:

Continued placing material on ramp from Borrow Source. Used loader to place material from the Pond 6 ramp in the ditches around pond 7/8. Used excavator to remove pond 6 berm. Then used scraper to remove ramp and place on pond 7/8 ramp. Then grader was used to grade pond 6 berm. (8-4:30)

MEETINGS HELD / SAFETY ISSUES (Tailgate/Weekly):

UPCOMING WORK:

Placement.

SUBMITTALS/TRANSMITTALS RECEIVED AND/OR SENT:

PHOTOGRAPHS/ATTACHMENTS (Submittals; Field QC/QA Reports):