

## DAILY CONSTRUCTION REPORT

Project: Pond 7/8 Berm 15 - 007  
 Location: Gallup Refinery  
 Owner/Client: Western Refining Inc.

Date: Friday, May 29, 2015  
 Primary Activity: Placement  
 Completed by: Eric Lundborg

Rainfall:	.0"	<b>Weather &amp; Temp:</b>	AM: 50 Degrees; sunny	PM: 70 Degrees; sunny		
<i>On-Site PERSONNEL/VISITORS</i>		<i>Material Placed</i>	<i>Volume (cyd)</i>	<b>Onsite Equipment:</b>		
<b>Axis:</b>	Eric Lundborg	<b>From: Borrow Site To: Berm</b>	943	<b>Equipment</b>	<b>Type</b>	<b>Onsite/Used</b>
<b>Bonaguidi:</b>				Scraper	Cat 623	Used
<b>Bonaguidi:</b>	Mike Shain	<b>From: Pond 6 Ramp To: Berm</b>	0	Grader		Used
<b>Bonaguidi:</b>				Loader	Deere 644J	Used
<b>Bonaguidi:</b>	Jerome Hoston			Roller	Sheepsfoot	Used
<b>Bonaguidi:</b>	Jose Mendoza	<b>Total From Borrow Source</b>	3611	Excavator	Doosan	Used
		<b>Total Volume</b>	3799			
		<b>Percent Complete*</b>	83%			

*SUMMARY OF WORK PERFORMED/IN PROGRESS:*

Continued placing material on ramp from Borrow Source. Completed 4 foot lift over entire length. Material compacting very well. (8-3:30)

MEETINGS HELD / SAFETY ISSUES (Tailgate/Weekly):

UPCOMING WORK:

Placement. Density testing needed next week. Survey needed next week.

SUBMITTALS/TRANSMITTALS RECEIVED AND/OR SENT:

PHOTOGRAPHS/ATTACHMENTS (Submittals; Field QC/QA Reports):