

DAILY CONSTRUCTION REPORT

Project: Pond 7/8 Berm 15 - 007
 Location: Gallup Refinery
 Owner/Client: Western Refining Inc.

Date: Monday, June 1, 2015
 Primary Activity: Placement
 Completed by: Eric Lundborg

Rainfall:	.0"	Weather & Temp:	AM: 50 Degrees; sunny	PM: 70 Degrees; sunny		
<i>On-Site PERSONNEL/VISITORS</i>		<i>Material Placed</i>	<i>Volume (cyd)</i>	Onsite Equipment:		
Axis:	Eric Lundborg	From: Borrow Site To: Berm	1058	<i>Equipment</i>	<i>Type</i>	<i>Onsite/Used</i>
Bonaguidi:	Dan Bonaguidi			Scraper	Cat 623	Used
Bonaguidi:	Mike Shain	From: Pond 6 Ramp To: Berm	0	Grader		Used
Bonaguidi:	Jerome Hoston			Loader	Deere 644J	Used
Bonaguidi:	Jose Mendoza	Total From Borrow Source	4669	Roller	Sheepsfoot	Used
Bonaguidi:	Jose Mendoza			Excavator	Doosan	Onsite
		Total Volume	4857			
		Percent Complete*	106%			

SUMMARY OF WORK PERFORMED/IN PROGRESS:

Continued placing material on ramp from Borrow Source. Completed 5 foot lift over entire length. Material compacting very well. (8-5)

MEETINGS HELD / SAFETY ISSUES (Tailgate/Weekly):

UPCOMING WORK:

Placement. Density testing scheduled for Wednesday. Survey scheduled for Thursday.

SUBMITTALS/TRANSMITTALS RECEIVED AND/OR SENT:

PHOTOGRAPHS/ATTACHMENTS (Submittals; Field QC/QA Reports):