

# DAILY CONSTRUCTION REPORT

<b>Project:</b> Pond 7/8 Berm West 16 - 007	<b>Date:</b> <b>Friday, April 1, 2016</b>
<b>Location:</b> Gallup Refinery	<b>Primary Activity:</b> Material Placement
<b>Owner/Client:</b> Western Refining Inc.	<b>Completed by:</b> Eric Lundborg

<b>Rainfall:</b> .0"	<b>Weather &amp; Temp:</b>	<b>AM: 40 Degrees; sunny</b>	<b>PM: 55 Degrees; sunny, moderately windy</b>			
<b>On-Site PERSONNEL/VISITORS</b>		<b>Material Placed</b>	<b>Volume (cyd)</b>	<b>Onsite Equipment:</b>		
				<b>Equipment</b>	<b>Type</b>	<b>Onsite/Used</b>
<b>Axis:</b>	Dylan Davis	<b>From: Borrow Site To: Berm</b>	465	Scraper	Cat 623	Onsite
<b>Bonaguidi:</b>	Mike Shain (partial)			Grader		
<b>Bonaguidi:</b>	Jose Mendoza	<b>Total From Borrow Source</b>	5475	Loader	Deere 644J	Used
<b>Bonaguidi:</b>	Virgil			Roller	Sheepsfoot	Used
<b>Bonaguidi:</b>	Dean			Excavator	Doosan	Removed
<b>Bonaguidi:</b>				Water Truck		Used
<b>Western:</b>				Truck	2 used	Used
				Dozer		Used
		<b>Percent Complete*</b>	37%	Water Standpipe		Used

**SUMMARY OF WORK PERFORMED/IN PROGRESS:**  
 Completed placement of third lift. Waiting for removal of fence. (8:00-12:00-1:30-4:35)

**MEETINGS HELD / SAFETY ISSUES (Tailgate/Weekly):**

---

**UPCOMING WORK:**

---

**SUBMITTALS/TRANSMITTALS RECEIVED AND/OR SENT:**

---

**PHOTOGRAPHS/ATTACHMENTS (Submittals; Field QC/QA Reports):**

---