

DAILY CONSTRUCTION REPORT

| | |
|---|---|
| Project: Pond 7/8 Berm West 16 - 007 | Date: Tuesday, March 22, 2016 |
| Location: Gallup Refinery | Primary Activity: Material Placement |
| Owner/Client: Western Refining Inc. | Completed by: Dylan Davis |

| Rainfall: .0" | Weather & Temp: | AM: 40 Degrees; sunny | PM: 70 Degrees; sunny | | | |
|-----------------------------------|----------------------------|---------------------------------------|------------------------------|--------------------------|------------|---------------|
| On-Site PERSONNEL/VISITORS | | Material Placed | Volume (cyd) | Onsite Equipment: | | |
| Axis: | Dylan Davis | From: Borrow Site To: Berm | 300 | Equipment | Type | Onsite/Used |
| Bonaguidi: | Mike Shain | | | Scraper | Cat 623 | Onsite |
| Bonaguidi: | Jose Mendoza | Total From Borrow Source | 2580 | Grader | | Onsite |
| Bonaguidi: | Virgil | | | Loader | Deere 644J | Used |
| Bonaguidi: | | | | Roller | Sheepsfoot | Onsite - INOP |
| Bonaguidi: | | | | Excavator | Doosan | Used |
| Bonaguidi: | | | | Water Truck | | Used |
| Western: | | | | Truck | | Used |
| | | | | Dozer | | Used |
| | | Percent Complete* | 17% | Water Standpipe | | Used |

SUMMARY OF WORK PERFORMED/IN PROGRESS:

Completed placement of soil over the third mat. Lift application before applying 4th geotextile mat. Compaction and continued lift application preceding 4th geotextile mat. (8:15-12:00, 1:20-4:42)

MEETINGS HELD / SAFETY ISSUES (Tailgate/Weekly):

Again, spoke briefly with Dan Bonaguidi regarding the fence issue and was told they were still waiting to hear from the necessary authorities in regards to fence removal. Roller appears to have a starting issue and is inoperative. No timetable as to when it will be running again.

UPCOMING WORK:

SUBMITTALS/TRANSMITTALS RECEIVED AND/OR SENT:

PHOTOGRAPHS/ATTACHMENTS (Submittals; Field QC/QA Reports):