

# DAILY CONSTRUCTION REPORT

<b>Project:</b> Pond 7/8 Berm West 16 - 007	<b>Date:</b> <i>Thursday, June 2, 2016</i>
<b>Location:</b> Gallup Refinery	<b>Primary Activity:</b> Material Placement South Berm
<b>Owner/Client:</b> Western Refining Inc.	<b>Completed by:</b> Eric Lundborg

<b>Rainfall:</b> .0"	<b>Weather &amp; Temp:</b>	<b>AM: 60 Degrees; sunny</b>	<b>PM: 75 Degrees; sunny, moderately windy</b>			
<b>On-Site PERSONNEL/VISITORS</b>		<b>Material Placed</b>	<b>Volume (cyd)</b>	<b>Onsite Equipment:</b>		
				<b>Equipment</b>	<b>Type</b>	<b>Onsite/Used</b>
<b>Axis:</b>	Eric Lundborg	<b>From: Borrow Site To: West Berm</b>	1120	Scraper	Cat 623	Onsite
<b>GeoMat</b>	Kenny Turner			Scraper	Cat 613	Onsite
<b>Adobe:</b>	Ben Lee	<b>Total From Borrow Source</b>	8860	Dozer	D6r	Onsite
<b>Adobe:</b>	Jacob Johnson			Roller	Sheepsfoot	Onsite
<b>Adobe:</b>	Grader	<b>Total Volume on South</b>	825	Tractor	Doosan	Onsite
<b>Adobe:</b>	Water Truck			Water Truck		Onsite
<b>Adobe:</b>	Scraper	<b>Total Volume on West</b>	8035	Grader		Onsite
<b>Adobe:</b>	Scraper					
<b>Adobe:</b>	Roller	<b>Percent Complete*</b>	54%			
<b>Western:</b>	Ed Riege					

**SUMMARY OF WORK PERFORMED/IN PROGRESS:**  
 Continue preparation in the borrow area with the same method. 9:30 start placing the south end. Material was hauled to the berm continuing on the third lift at the south end. Second and Third lift were nearly completed on north end at 5 pm. This creates 5 full total lifts completed. Begin placing on the North end. (7:00-5:00)

**MEETINGS HELD / SAFETY ISSUES (Tailgate/Weekly):**

---

**UPCOMING WORK:**

---

**SUBMITTALS/TRANSMITTALS RECEIVED AND/OR SENT:**  
 One density tests completed 107 with 18.8

**PHOTOGRAPHS/ATTACHMENTS (Submittals; Field QC/QA Reports):**

---