

## Field Density Tests

**Client:** Adobe Contractors  
3150 N. 1<sup>st</sup> Street  
Bloomfield, NM 87413

**Report Date:** June 13, 2016  
**GEOMAT Project No:** 161-2516  
**Page No:** 1 of 1

**Attn:** Johnny Stinson

**Project:** WNR Ponds #7 - #8

**Tested By:** K. Turner/GEOMAT

**Tested Date:** June 8, 2016

**Location:** Jamestown, New Mexico

**Requested By:** J. Stinson/Adobe

ASTM D6938, In Place Compaction  
Density / Moisture Gauge Standard Counts  
Date: 6.8.16 – DS: 2182 / MS: 609  
Gauge: Troxler Model 3440, Serial No. 30419

Maximum Density 100.6 pcf @ 21.6 % Optimum Moisture (Lab No. 4069)

Test No.	Location & Elevation	Nuclear Gauge M/C (%)	Adjusted M/C (%)	% Moisture Required	Dry Density (pcf)	Maximum Density (pcf)	% Compaction	% Compaction Required	Probe Depth (in.)
7	Berm fill, Sta. 58+92, center of berm fill, 8 <sup>th</sup> lift	21.1	20.6*	19.6-23.6	103.2**	100.6	100+	95	8.0
7SC	Berm fill, Sta. 58+92, center of berm fill, 8 <sup>th</sup> lift	--	20.6*	19.6-23.6	101.8	100.6	100+	95	8.0

\* Oven Dried Moisture Content

\*\*Adjusted Dry Density Using Oven-Dried Moisture Content

SC Denotes Sandcone Test

**Reviewed By:** 

**Distribution:** Adobe – Johnny Stinson (1), Bobby Lee (1)  
Axis Group – Eric Lundberg (1)