

## DAILY CONSTRUCTION REPORT

Project: Lagoon 4  
 Location: St. Paul Park  
 Owner/Client: SPPRC

Date: Saturday, May 2, 2015  
 Primary Activity: Sediment Stabilization and Loadout  
 Completed by: Deborah Coakley

Rainfall:	.0"	Weather & Temp:	AM: 60 Degrees; sunny	PM: 80 Degrees; sunny		
On-Site PERSONNEL/VISITORS		Material Removed	Volume (cyd)	Onsite Equipment:		
				Equipment	Type	Onsite/Used
<b>SPPRC:</b>	Greg Schafer	<b>Removed from Section:4</b>	270	Excavator	Cat 623	Used
<b>Axis:</b>	Deborah Coakley			Grader		Used
<b>Contractor:</b>		<b>Total From Section 4</b>	828	Loader	Deere 644J	Used
<b>Contractor:</b>				Roller	Sheepsfoot	Used
<b>Contractor:</b>		<b>Percent Section 4 Complete*</b>	46%	Excavator	Doosan	Onsite
<b>Contractor:</b>				Water Truck		Onsite
		<b>Total Volume</b>	5658			
		<b>Total Percent Complete*</b>	20%			

SUMMARY OF WORK PERFORMED/IN PROGRESS:

Continued mixing and excavation in Section 4. Backfill operations are continuing in sections 7, 10, and 13. Dewatering operations are continuing in Section 3 in response to the recent storm on 11/28/15. (Hours of work 7 AM-6:30 PM)

MATERIALS RECEIVED:

1 truck of additive was received at 12:30, 12 trucks of backfill received.

MEETINGS HELD / SAFETY ISSUES (Tailgate/Weekly):

Daily tailgate meeting held, topics covered included dust masks and eye protection around cement mixing activities.

UPCOMING WORK:

Mixing work should be completed in Section 4 by Friday. Mixing work will commence in Section 14 beginning Friday with excavation to begin on Monday.

SUBMITTALS/TRANSMITTALS RECEIVED AND/OR SENT:

1st request for interim payment has been submitted. Awaiting survey to verify volumes.

PHOTOGRAPHS/ATTACHMENTS (Submittals; Field QC/QA Reports):

3 photographs added to the website.