

DAILY CONSTRUCTION REPORT - PHASE II CMI

Project: Phase II CMI E08 - 104
Location: Yorktown Refinery
Owner/Client: Western Refining Yorktown Inc.

Date: Tuesday, July 27, 2010
Activity/Seq Day#: Clearing/Survey/CAMU Prep
Completed by: B. Sparks / D. Coakley

Rainfall:	0.0"	Weather & Temp:	AM: 75 degrees; Sunny	Noon: 85 degrees; Sunny		
<i>On-Site PERSONNEL/VISITORS</i>		Work Area	<i>On-Site SUBCONTRACTORS</i>		Work Area	<i>On-Site EQUIPMENT</i>
Western:	Tim Seibel	All	DAA Surveyors (J Blodgett plus one)		SWMU 5	Bobcat Skidsteer
Western:	Alvin Ward	All				JD-650 Dozer
Western:						Envirocon 4K Gal Water Truck
Opal:	Debbie Coakley	All				CAT D-6LGP
Opal:	Eric Lundborg	All				CASE Wheel Loader
Envirocon:	Larry Johnson	All				Komatsu 330 Excavator
Envirocon:	Reggie Lee (H&S)	All				Smooth Drum Roller
Envirocon:	Jay McClellan	All				CAT D6-K
Envirocon:	Bert Sparks (Sup)	All				CAT 330 Excavator
Envirocon:	Attached crew list					Envirocon Lube Truck
						Wood Chipper
						CAT 725 Articulating Truck
MATERIALS DELIVERED TO SITE			CAMU WASTE PLACEMENT		WATER MANAGEMENT	
Vendor	Quantity	Location	Origin	#Trucks/Quantity	Origin	Discharge Location

SUMMARY OF WORK PERFORMED/IN PROGRESS:

Continued preparation, compaction and dust suppression activities at the CAMU West; Began construction of TSWRB; Continued clearing activities in SWMU 2; Ceased chipping activities in SWMU 2 until subcontractor with larger equipment arrives onsite; Began/completed boundary survey for SWMU 5N. Waited to mark and flag "lost/not found" wells in SWMU 5N until closer to scheduled excavation date since this is a high traffic area. Located and marked off 1 inch temporary well point near Tank 609 SWMU 8 excavation. Well point corresponded to SI-32 on the general conditions drawing however based on survey stake it appeared to be located just outside of the 4x4 excavation area. No other well points were found in the SWMU 8 excavation areas or SWMU 10.

MEETINGS HELD / SAFETY ISSUES (Tailgate/Weekly):

Tailgate H&S meeting at 0700 with A. Ward, H. Johnson; D Coakley, E Lundborg and Envirocon Crew; Meeting ended with H&S minute RE: Safety Observer program

AIR MONITORING & SOIL TESTING (Analytical and Physical):

Day 10 of of Intrusive PAMP air sampling and monitoring activities;

UPCOMING WORK:

Continue to clear/grade/compact CAMU west; Continue intrusive air sampling for PAMP; Continue clearing only in SWMU 2; Begin C6 NAPL excavation; Begin berm construction;

PHOTOGRAPHS/ATTACHMENTS (Submittals; Field QC/QA Reports):

Envirocon onsite crew status

Envirocon Operator/Labor Crew Status as of 7/27/10

Western Yorktown Refinery Phase II CMI

Position	Name	On Site
Laborer	Buquor, Adam	Y
Operator	Emerson, Gerald	Y
Project Director	Foreman, Harry	
Laborer	Griffin, Matthew	Y
Field Engineer	William Waterhouse	Y
Operator	Hall, Robert	Y
Operator	Houseright, Kelly	Y
Laborer	Huggett, Crystal	Y
Laborer	Inabinet, Timothy	Y
Project Manager	Johnston, Larry	Y
Truck Driver	Larkin, Travis	Y
Operator	Lawson, Robert	Y
Operator	Leager, Robert	Y
H&S Sup	Lee, Reggie	Y
Field Engineer	McClellen, Johnathan	Y
Operator	Miller, Jeffery	
Dredge Oper	Moreau, Chris	Y
Operator	Pangborn, Jacob	Y
Estimator	Parker, Travis	
Operator	Payne, Bret	Y
Superintendent	Sparks, Bert	Y
Operator	Stephans, Duval	
Operator	Sust, Nicholas	Y
Operator	Taylor, William	
H&S	Vanbebber, Dave	
Operator	Wright, Howard Franklin	