

DAILY CONSTRUCTION REPORT

Project: Pond 6 Berm 15 - 006
Location: Gallup Refinery
Owner/Client: Western Refining Inc.

Date: Tuesday, February 3, 2015
Primary Activity: Southeast Berm
Completed by: Eric Lundborg

Rainfall:	.0"	Weather & Temp:	AM: 30 Degrees; clear	PM: 50 Degrees; windy		
On-Site PERSONNEL/VISITORS		Material Placed	Volume (cyd)	Onsite Equipment:		
Axis:	Eric Lundborg	From: Borrow Site 1 To: Southeast Berm	290	Equipment	Type	Onsite/Used
Bonaguidi:	Dan Bonaguidi			Scrapper	Cat 623	Used
Bonaguidi:	Mike Shaw			Truck	18yd fixed	Used
Bonaguidi:	Dean Villa			Grader		Used
Bonaguidi:	Jerome Hoston			Loader	Deere 644J	Used
				Roller	Sheepsfoot	Used
				Water Truck		Onsite
				Excavator		Onsite
				Excavator		Onsite

SUMMARY OF WORK PERFORMED/IN PROGRESS:

Began working in the southeast corner of Pond 6 to prepare a road along the south side of pond 6 to access the west face of the pond. Material in the corner is very saturated and was impassable by vehicles. Trucks would rut 6 to 8 inches. Began with grader to clear top 4 inches, grader was unable to pass. Used loader to remove 0.5 to 1.5 ft of the road. After removing the material the truck was used to place new material which was then rolled with the loader and then the roller. This process continued with 11 trucks (18yd) and 4 scrapers (23yd). When this was finished access to the west was made to the top of the previously made hill (250 ft). Wet material still remained against the face of the berm. The grader began removing this material and placing it on the outer face of the road. Hours working on road (10-4)

MEETINGS HELD / SAFETY ISSUES (Tailgate/Weekly):

UPCOMING WORK:

Continue placing on southeast corner to buildup access road to west berm.

SUBMITTALS/TRANSMITTALS RECEIVED AND/OR SENT:

PHOTOGRAPHS/ATTACHMENTS (Submittals; Field QC/QA Reports):
