

DAILY CONSTRUCTION REPORT

Project: Pond 6 Berm 15 - 006
Location: Gallup Refinery
Owner/Client: Western Refining Inc.

Date: Tuesday, February 17, 2015
Primary Activity: West Berm
Completed by: Eric Lundborg

| Rainfall: | .0" | Weather & Temp: | AM: 20 Degrees; clear | PM: 45 Degrees; clear | | |
|-----------------------------------|---------------|--|-----------------------|--------------------------|-------------|--------------------|
| On-Site PERSONNEL/VISITORS | | Material Placed | Volume (cyd) | Onsite Equipment: | | |
| | | | | Equipment | Type | Onsite/Used |
| Axis: | Eric Lundborg | From: Borrow Site 1 To: West Berm | 460 | Scraper | Cat 623 | Used |
| Bonaguidi: | | | | Truck | 18yd fixed | Onsite |
| Bonaguidi: | Mike Shaw | From: Borrow Site 1 To: Borrow Site 2 | 92 | Grader | | Used |
| Bonaguidi: | Dean Villa | | | Loader | Deere 644J | Onsite |
| Bonaguidi: | Jerome Hoston | | | Roller | Sheepsfoot | Used |
| | | | | Water Truck | | Onsite |
| | | | | Excavator | | Onsite |
| | | | | | | |
| | | | | | | |
| | | | | | | |

SUMMARY OF WORK PERFORMED/IN PROGRESS:

Continue preparation of ramp to existing ground. Grader was used to push out material at a shallower angle to make a connection with the existing ground. Material was placed with the scraper and pushed out with the grader then compacted to complete the final section of the first lift. Then grader was used to repair roads to Borrow site #2, which was staked at 70 ft by 300 ft. Then a 2 ft ramp over the pipeline was begun. Hours working (9-4)

MEETINGS HELD / SAFETY ISSUES (Tailgate/Weekly):

UPCOMING WORK:

Continue ramp over pipeline and begin placement of clay lifts.

SUBMITTALS/TRANSMITTALS RECEIVED AND/OR SENT:

PHOTOGRAPHS/ATTACHMENTS (Submittals; Field QC/QA Reports):
