

DAILY CONSTRUCTION REPORT

Project: Pond 6 Berm 15 - 006
Location: Gallup Refinery
Owner/Client: Western Refining Inc.

Date: Thursday, February 19, 2015
Primary Activity: West Berm
Completed by: Eric Lundborg

| Rainfall: | .0" | Weather & Temp: | AM: 20 Degrees; clear | PM: 50 Degrees; clear | | |
|----------------------------|---------------|----------------------------|-----------------------|-----------------------|------------|--------|
| On-Site PERSONNEL/VISITORS | | Material Placed | Volume (cyd) | Onsite Equipment: | | |
| Axis: | Eric Lundborg | From: Borrow Site 2 | 230 | Scraper | Cat 623 | Used |
| Bonaguidi: | Jose Mendez | To: Pipe Crossing | | Truck | 18yd fixed | Onsite |
| Bonaguidi: | Mike Shaw | From: Borrow Site 2 | 184 | Grader | | Used |
| Bonaguidi: | Dean Villa | To: West Berm | | Loader | Deere 644J | Onsite |
| Bonaguidi: | Jerome Hoston | | | Roller | Sheepsfoot | Used |
| | | | | Water Truck | | Used |
| | | | | Excavator | | Onsite |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |

SUMMARY OF WORK PERFORMED/IN PROGRESS:

Completed ramp at pipe crossings in haul road. Prepared existing first lift by grading, used ripper on grader to open surface, hydrated with the water truck, graded, compacted and watered for the next lift. The first clay lift was placed using the clay from borrow source 2. The lift was placed 4 inches thick. The material was clay, slightly drier than the optimum moisture content and was in large clods. Lift was placed with scraper then graded out and compacted. Hours working (8:50-4)

MEETINGS HELD / SAFETY ISSUES (Tailgate/Weekly):

UPCOMING WORK:

Continue placement of clay lifts.

SUBMITTALS/TRANSMITTALS RECEIVED AND/OR SENT:

PHOTOGRAPHS/ATTACHMENTS (Submittals; Field QC/QA Reports):
