

## DAILY CONSTRUCTION REPORT

Project: Pond 6 Berm 15 - 006  
 Location: Gallup Refinery  
 Owner/Client: Western Refining Inc.

Date: Wednesday, March 11, 2015  
 Primary Activity: West Berm  
 Completed by: Eric Lundborg

Rainfall:	.0"	<b>Weather &amp; Temp:</b>	AM: 25 Degrees; clear	PM: 60 Degrees; Clear		
<i>On-Site PERSONNEL/VISITORS</i>		<i>Material Placed</i>	<i>Volume (cyd)</i>	<b>Onsite Equipment:</b>		
<b>Axis:</b>	Eric Lundborg	<b>From: Borrow Site 2 To: West Berm</b>	736	<b>Equipment</b>	<b>Type</b>	<b>Onsite/Used</b>
<b>Bonaguidi:</b>	Dan Bonaguidi			Scraper	Cat 623	Used
<b>Bonaguidi:</b>	Mike Shaw			Scraper	Cat 623	Used
<b>Bonaguidi:</b>	Dean Villa			Truck	18yd fixed	Onsite
<b>Bonaguidi:</b>	Jerome Hoston			Grader		Used
				Loader	Deere 644J	Used
		Roller	Sheepsfoot	Used		
		Water Truck		Onsite		
		Excavator		Used		

*SUMMARY OF WORK PERFORMED/IN PROGRESS:*

Saturated soft material was replaced on the southwest corner near the berm using the excavator. Then work was continued on the clay placement. The next clay lift was placed using the clay from borrow source 2. Two 8 inch lifts were placed. The material was clay, slightly drier than the optimum moisture content and was in smaller clods after being ripped at the borrow source. Lift was placed with scraper then graded out and compacted. The scraper became stuck when running near the berm on the southwest side. Survey was taken of the berm progress to determine the width of the berm. The current placement is 6 ft from the crest. The distance from the crest is 36 feet, 12 feet wider than a 4:1 slope. Hours working (9-4)

MEETINGS HELD / SAFETY ISSUES (Tailgate/Weekly):

UPCOMING WORK:  
 Continue placement of clay lifts.

SUBMITTALS/TRANSMITTALS RECEIVED AND/OR SENT:

PHOTOGRAPHS/ATTACHMENTS (Submittals; Field QC/QA Reports):