

DAILY CONSTRUCTION REPORT

Project: Pond 7/8 Berm West 16 - 007
Location: Gallup Refinery
Owner/Client: Western Refining Inc.

Date: Friday, March 11, 2016
Primary Activity: Material Placement
Completed by: Eric Lundborg

Rainfall:	.0"	Weather & Temp:	AM: 40 Degrees; sunny	PM: 50 Degrees; sunny		
On-Site PERSONNEL/VISITORS		Material Placed	Volume (cyd)	Onsite Equipment:		
Axis:	Eric Lundborg	From: Borrow Site To: Berm	345	Equipment	Type	Onsite/Used
Bonaguidi:	Mike Shain			Scrapper	Cat 623	Onsite
Bonaguidi:				Grader		Used
Bonaguidi:				Loader	Deere 644J	Used
Bonaguidi:				Roller	Sheepsfoot	Used
Bonaguidi:		Total From Borrow Source	615	Excavator	Doosan	Onsite
Bonaguidi:				Water Truck		Onsite
Western:	Ed Riege	Total Volume	615	Truck		Used
				Dozer		Used
		Percent Complete*	4%			

SUMMARY OF WORK PERFORMED/IN PROGRESS:

Continue placement of material at the base of the berm beginning in the North of the planned improvements. Blade material and compact. Place first roll of fabric over the previously prepared lift. After fabric is rolled out a second lift was placed over the geotextile. Water added in the borrow pit. Roll lift after placement of second lift (8:00-5:00)

MEETINGS HELD / SAFETY ISSUES (Tailgate/Weekly):

UPCOMING WORK:

Place material on the base followed by a geotextile.

SUBMITTALS/TRANSMITTALS RECEIVED AND/OR SENT:

PHOTOGRAPHS/ATTACHMENTS (Submittals; Field QC/QA Reports):
