

DAILY CONSTRUCTION REPORT

Project: Pond 7/8 Berm West 16 - 007 *Date:* Monday, April 4, 2016
Location: Gallup Refinery *Primary Activity:* Material Placement South Berm
Owner/Client: Western Refining Inc. *Completed by:* Eric Lundborg

Rainfall:	.0"	Weather & Temp:	AM: 40 Degrees; sunny	PM: 55 Degrees; sunny, moderately windy		
On-Site PERSONNEL/VISITORS		Material Placed	Volume (cyd)	Onsite Equipment:		
Axis:	Eric Lundborg	From: Borrow Site To: Berm	165	Equipment	Type	Onsite/Used
Bonaguidi:	Mike Shain (partial)			Scraper	Cat 623	Onsite
Bonaguidi:	Jose Mendoza	Total From Borrow Source	5475	Grader		
Bonaguidi:	Virgil			Loader	Deere 644J	Used
Bonaguidi:	Dean	Total Volume on South	165	Roller	Sheepsfoot	Used
Bonaguidi:				Excavator	Doosan	Removed
Western:		Total Volume on West	5475	Water Truck		onsite
				Truck	1 used	Used
		Percent Complete*	37%	Dozer		Used
				Water Standpipe		onsite

SUMMARY OF WORK PERFORMED/IN PROGRESS:
 Removed soft spot on the South berm of pond 7. Replaced with fill. Dozer became stuck on the inner side of the slope. After being removed the soft spot was filled in. 1 roll of geotextile was placed beginning at the east end of the bench (half on the slope half covering the soft spot. Fill was placed over the geotextile to prevent it from moving overnight. Waiting for removal of fence. (8:00-12:00-1:30-4:45)

MEETINGS HELD / SAFETY ISSUES (Tailgate/Weekly):

UPCOMING WORK:

SUBMITTALS/TRANSMITTALS RECEIVED AND/OR SENT:

PHOTOGRAPHS/ATTACHMENTS (Submittals; Field QC/QA Reports):
