

DAILY CONSTRUCTION REPORT

Project: Pond 7/8 Berm West 16 - 007	Date: <u>Tuesday, May 31, 2016</u>
Location: Gallup Refinery	Primary Activity: Material Placement South Berm
Owner/Client: Western Refining Inc.	Completed by: Eric Lundborg

Rainfall: .0"	Weather & Temp:	AM: 40 Degrees; sunny	PM: 55 Degrees; sunny, moderately windy			
On-Site PERSONNEL/VISITORS		Material Placed	Volume (cyd)	Onsite Equipment:		
				Equipment	Type	Onsite/Used
Axis:		From: Borrow Site	0	Scraper	Cat 623	Onsite
GeoMat	Kenny Turner	To: West Berm		Scraper	Cat 613	Onsite
Adobe:	Ben Lee	Total From Borrow Source	6300	Dozer	D6r	Onsite
Adobe:	Dozer			Roller	Sheepsfoot	Onsite
Adobe:	Grader	Total Volume on South	825	Tractor	Doosan	Being Delivered
Adobe:	Water Truck			Water Truck		Onsite
Adobe:	Scraper	Total Volume on West	5475	Grader		Onsite
Adobe:	Scraper					
Adobe:	Roller	Percent Complete*	37%			
Western:						

SUMMARY OF WORK PERFORMED/IN PROGRESS:

Partial day. Mobilization to site. Open new section of borrow pit south of previously opened area. Clear and grub material bermed at edge of borrow area. Scarifying Borrow Area with grader and dozer material removed with grader and placed out then moisture conditioned. Moisture and density tested after compaction to determine the level of effort needed to meet specifications. Moisture was tested at 15% to 20%. Disc sent to site to reduce large chunks. Fill to be placed following day.

Previous fence has been removed and replaced providing access along toe of berm. (10:00-4:00)

MEETINGS HELD / SAFETY ISSUES (Tailgate/Weekly):

UPCOMING WORK:

SUBMITTALS/TRANSMITTALS RECEIVED AND/OR SENT:

PHOTOGRAPHS/ATTACHMENTS (Submittals; Field QC/QA Reports):
