

DAILY CONSTRUCTION REPORT

Project: Pond 7/8 Berm West 16 - 007	Date: <u>Wednesday, June 1, 2016</u>
Location: Gallup Refinery	Primary Activity: Material Placement South Berm
Owner/Client: Western Refining Inc.	Completed by: Eric Lundborg

Rainfall: .0"	Weather & Temp:	AM: 60 Degrees; sunny	PM: 75 Degrees; sunny, moderately windy			
On-Site PERSONNEL/VISITORS		Material Placed	Volume (cyd)	Onsite Equipment:		
				Equipment	Type	Onsite/Used
Axis:	Eric Lundborg	From: Borrow Site	1440	Scraper	Cat 623	Onsite
GeoMat	Kenny Turner	To: West Berm		Scraper	Cat 613	Onsite
Adobe:	Ben Lee	Total From Borrow Source	7740	Dozer	D6r	Onsite
Adobe:	Jacob Johnson			Roller	Sheepsfoot	Onsite
Adobe:	Grader	Total Volume on South	825	Tractor	Doosan	Onsite
Adobe:	Water Truck			Water Truck		Onsite
Adobe:	Scraper	Total Volume on West	6915	Grader		Onsite
Adobe:	Scraper					
Adobe:	Roller	Percent Complete*	46%			
Western:						

SUMMARY OF WORK PERFORMED/IN PROGRESS:

Begin by testing soil in the borrow to determine the optimum procedure for placement on the berm. Moisture results between 18 and 19.8 at 100% compaction. Determined that the disc was not improving the material. Material was hauled to the berm continuing on the third lift at the north end. Third lift was completed on north end at 3 pm. Third lift was started on the north and partially completed at the end of the day. (7:00-5:00)

MEETINGS HELD / SAFETY ISSUES (Tailgate/Weekly):

UPCOMING WORK:

SUBMITTALS/TRANSMITTALS RECEIVED AND/OR SENT:

Two density tests completed 102.6 with 17.8 and 100.9 with 19.4

PHOTOGRAPHS/ATTACHMENTS (Submittals; Field QC/QA Reports):
