

DAILY CONSTRUCTION REPORT

Project: Pond 7/8 Berm West 16 - 007	Date: Monday, June 6, 2016
Location: Gallup Refinery	Primary Activity: Material Placement South Berm
Owner/Client: Western Refining Inc.	Completed by: Eric Lundborg

Rainfall: .0"	Weather & Temp:	AM: 60 Degrees; sunny	PM: 75 Degrees; sunny, moderately windy			
On-Site PERSONNEL/VISITORS		Material Placed	Volume (cyd)	Onsite Equipment:		
Axis:	Eric Lundborg	From: Borrow Site To: West Berm	880	Equipment	Type	Onsite/Used
GeoMat	Kenny Turner			Scraper	Cat 623	Onsite
Adobe:	Ben Lee	Total From Borrow Source	11000	Scraper	Cat 613	Onsite
Adobe:	Jacob Johnson			Dozer	D6r	Onsite
Adobe:	Grader	Total Volume on South	865	Roller	Sheepsfoot	Onsite
Adobe:	Water Truck			Tractor	Doosan	Onsite
Adobe:	Scraper	Total Volume on West	10135	Water Truck		Onsite
Adobe:	Scraper			Grader		Onsite
Adobe:	Roller	Percent Complete*	68%			
Western:						

SUMMARY OF WORK PERFORMED/IN PROGRESS:

Continue preparation in the borrow area with the same method material had dried out over weekend. 10:00 start placing on the south end continueing 7th lift. Smaller scraper was down for part of the day. 7th lift nearly completed at end of day . This creates 6 full total lifts completed. (7:00-5:00)

MEETINGS HELD / SAFETY ISSUES (Tailgate/Weekly):

UPCOMING WORK:

SUBMITTALS/TRANSMITTALS RECEIVED AND/OR SENT:

One density test did not pass at end of day due to low moisture content. 103.1 at 16.0%

PHOTOGRAPHS/ATTACHMENTS (Submittals; Field QC/QA Reports):
