

DAILY CONSTRUCTION REPORT

Project: Pond 7/8 Berm West 16 - 007	Date: <u>Wednesday, June 8, 2016</u>
Location: Gallup Refinery	Primary Activity: Material Placement South Berm
Owner/Client: Western Refining Inc.	Completed by: Eric Lundborg

Rainfall: .0"	Weather & Temp:	AM: 60 Degrees; sunny	PM: 95 Degrees; sunny, cloudy end of day			
On-Site PERSONNEL/VISITORS		Material Placed	Volume (cyd)	Onsite Equipment:		
				Equipment	Type	Onsite/Used
Axis:	Eric Lundborg	From: Borrow Site	930	Scraper	Cat 623	Onsite
GeoMat	Kenny Turner	To: West Berm		Scraper	Cat 613	Onsite
Adobe:	Ben Lee	Total From Borrow Source	12700	Dozer	D6r	Onsite
Adobe:	Jacob Johnson			Roller	Sheepsfoot	Onsite
Adobe:	Grader	Total Volume on South	865	Tractor	Doosan	Onsite
Adobe:	Water Truck			Water Truck		Onsite
Adobe:	Scraper	Total Volume on West	11835	Grader		Onsite
Adobe:	Scraper			Water Truck		Onsite
Adobe:	Roller	Percent Complete*	79%			
Western:						

SUMMARY OF WORK PERFORMED/IN PROGRESS:

Continue preparation in the borrow area with the same method as previous day using two water trucks. Moisture content much higher and the material is compacting very well. 8th lift nearly completed. (7:00-5:00)

MEETINGS HELD / SAFETY ISSUES (Tailgate/Weekly):

UPCOMING WORK:

SUBMITTALS/TRANSMITTALS RECEIVED AND/OR SENT:

Sand Cone Results: 101.8 and 21.6%
 Nuclear Gauge Results: 102.7 and 21.1%

PHOTOGRAPHS/ATTACHMENTS (Submittals; Field QC/QA Reports):
