

DAILY CONSTRUCTION REPORT

Project: Pond 7/8 Berm West 16 - 007 **Date:** Tuesday, June 14, 2016
Location: Gallup Refinery **Primary Activity:** Material Placement South Berm
Owner/Client: Western Refining Inc. **Completed by:** Eric Lundborg

Rainfall:	.0"	Weather & Temp:	AM: 60 Degrees; sunny	PM: 95 Degrees; sunny, cloudy end of day		
On-Site PERSONNEL/VISITORS		Material Placed	Volume (cyd)	Onsite Equipment:		
Axis:	Eric Lundborg	From: Borrow Site To: West Berm	1230	Equipment	Type	Onsite/Used
GeoMat	Kenny Turner			Scraper	Cat 623	Onsite
Adobe:	Ben Lee	Total From Borrow Source	15810	Scraper	Cat 613	Onsite
Adobe:	Jacob Johnson			Dozer	D6r	Onsite
Adobe:	Grader	Total Volume on South	865	Roller	Sheepsfoot	Onsite
Adobe:	Water Truck			Tractor	Doosan	Onsite
Adobe:	Scraper	Total Volume on West	14945	Water Truck		Onsite
Adobe:	Scraper			Grader		Onsite
Adobe:	Roller	Percent Complete*	100%	Water Truck		Onsite
Western:	Ed Riege					

SUMMARY OF WORK PERFORMED/IN PROGRESS:

Hauling material from the borrow area to the south side of the berm placing two lifts over the soft area. The material bridged over the soft spot. (7:00-5:00)

MEETINGS HELD / SAFETY ISSUES (Tailgate/Weekly):

Cheryl Johnson, Cotton, and Dan Stattile visited the site. They commented on using wheel chucks and safety glasses. And questioned the use of the ponds for moisture conditioning.

UPCOMING WORK:

SUBMITTALS/TRANSMITTALS RECEIVED AND/OR SENT:

Nuclear Gauge Results: 99.2 and 21.2%; 100.9 and 19.3%

PHOTOGRAPHS/ATTACHMENTS (Submittals; Field QC/QA Reports):